

ID	NAZIV AKTIVNOSTI	Ti	PA	Ts	Tu	April 2012					May 2012					June 2012					July 2012					August 2012					September 2012					October 2012					November 2012					Decem																																														
						28	31	3	6	9	12	15	18	21	24	27	30	3	6	9	12	15	18	21	24	27	30	2	5	8	11	14	17	20	23	26	29	2	5	8	11	14	17	20	23	26	29	1	4	7	10	13	16	19	22	25	28	31	3	6	9	12	15	18	21	24	27	30	3	6	9	12	15	18	21	24	27	30	2	5	8	11	14	17	20	23	26	29	2	5	8	11
1	Doprema mehanizacije	30 days		0 days	0 days	[Red hatched bar]																																																																																						
2	Skidanje humusa	20 days	1	45 days	55 days						[Blue dotted bar] 55 days					[Grey bar] 45 days																																																																												
3	Nasipanje i nabijanje slojeva	20 days	1	15 days	15 days						[Blue dotted bar] 15 days					[Grey bar] 15 days																																																																												
4	Pobijanje šipova	35 days	1	0 days	0 days	[Red hatched bar]																																																																																						
5	Izrada temelja	30 days	3,4	0 days	0 days						[Red hatched bar]																																																																																	
6	Montaža kanala	20 days	2,5	10 days	10 days											[Blue dotted bar] 10 days					[Grey bar] 10 days																																																																							
7	Izrada uzemljenja	30 days	5	0 days	0 days											[Red hatched bar]																																																																												
8	Montaža metalne konstrukcije	25 days	6,7	0 days	0 days																[Red hatched bar]																																																																							
9	Zaštita metalne konstrukcije	15 days	8	0 days	20 days																					[Blue dotted bar] 20 days					[Grey bar] 0 days																																																													
10	Polaganje kablova	50 days	8	0 days	0 days																					[Red hatched bar]																																																																		
11	Nabavka elekto opreme	15 days	9	20 days	20 days																										[Blue dotted bar] 20 days					[Grey bar] 20 days																																																								
12	Montaža elektro opreme	25 days	10,11	0 days	0 days																										[Red hatched bar]																																																													
13	Ispitivanje i sinhronizacija rada polja	20 days	12	0 days	0 days																															[Red hatched bar]																																																								

Project: resenje 2.zadatka.mpp  
Date: Dec 6 '11

krit.aktivnost [Red hatched bar] Split  
akt.sa kasnim pocetkom [Grey bar] Progress  
akt.van krit.puta [Blue dotted bar] Milestone

[Blue dotted bar] Summary  
[Grey bar] Project Summary  
[Black bar] External Tasks

[Grey bar with arrow] External Milestone  
[Grey bar with arrow] Deadline

